RUDRAPRASAD CONSULTANTS

Structural Engineers, Architects &
Project Management Consultants

To,

Date: 30-10-2021

ASSISTANT EXECUTIVE ENGINEER

YELAHANKA SATELLITE TOWN SUB DIVISION

BBMP

BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of **CONSTRUCTION OF BUILDING AND OTHER CIVIL WORKS AND PLAYGOURNDS IN WARD NO -01, 03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION.(PACKAGE-11).**

Ref: 1. Work Order No: BBMP/EE/YNK.D/W.O/260/2019-20

2. Job code: 004-20-000030

We are here with forwarding to M/s SMLP Asphalts, Prop.Sri B.B.Umesh, No:1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064. Sixth & Final Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 2,43,52,215.24/- (Rs. Two Crore Forty Three Lakhs Fifty Two Thousand Two Hundred Fifteen and Twenty Four Paisa Only). First and Part bill for Rs. 98,92,622.54/- were previously submitted ,Second and Part bill for Rs. 1,13,97,752.50/- were previously submitted, Third and Part bill for Rs. 74,63,660.00/- were previously submitted , Fourth and Part bill for Rs. 1,12,34,224.00 /- were previously submitted , Fifth and Part bill for Rs. 73,34,891.14/- were previously submitted & the total bill amount submitted till date being Rs. 7,16,30,049.3/-(Rs. Seven Crore Sixteen Lakhs Thirty Thousand Forty Nine and Three Paisa Only).

Thanking you

Yours faithfully,

For Rudraprasad Consultants

RUDRAPRASAD CONSULTANTS BANGALORE

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS

Attachments PMC Compliance report

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

NAME OF WORK:- Construction of Building and Other Civil Works and Playgournds in Ward No - 01, 03 & 04 Under Buildings/ Playgrounds / Hospitals Head in Chief Minister Nava Nagarothan Grants of Yelahanka Division.(Package-11)

Name of Client : EXECUTIVE ENGINEER, YELAHANKA DIVISION, BBMP, BANGALORE

Contractor/ Agency: M/s SMLP Asphalts, Prop.Sri B.B.Umesh, No:1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064

Total Cost : Rs.2,43,52,215.24/-

Date Of Inspection : 30-10-21

Status Of Bill : Sixth &Final Bill

In the Presence of : a) Assistant Engineer Yelahanka division, BBMP, Bangalore
b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
8	Providing and laying in position plain cement concrete of mix 1:4:8(M7.5)with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregtes @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. complete as per specifications and directions of the Engineer in charge. All terms and conditions are as per Tender Document	Work done upto the Billed Quantity and the Quality is satisfactory
10	Providing and removing centering, shuttering, strutting, propping etc. and Removal of form Work for columns, pillars, piers, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specificaiton.complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS BANGALORE

13	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specificaitons and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
15	Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum, with super plasticisers @ 3 liters confirming to is 9103-1999 reafirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications.complete as per specifications and directions of the Engineer in charge. All terms and conditions are as per Tender Document	Work done upto the Billed Quantity and the Quality is satisfactory
16	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum,with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick,vibrated fo all works in ground Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thivck ness) including attached plasters ,columns, pillars,posts,struts.butters,string or lacing courses ,parapets,coping,bed blocks,anchor blocks ,plain window cills,fillets including cost of all materials, labour,HOM of machinery, curing, complete as per specifications and directions of the Engineer in charge. (Ground Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
23	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications (GF)	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

29	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, : including Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of the Engineer in charge. (Ground Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
32	providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty . Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers, including cost of alll mateerial cost of labour and scaffolding etc. ,complete as per specification and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
33	Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour. - with primer.complete as per specification and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
34	Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper primer after throughly brooming the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications page no117 item no 15.49.1 . KSRB 15-14.1 : Extra over Item 15-14.1 for applying oil bound washable distemper on ceiling and / or sloping roof as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
35	Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, complete as per specifications and directions of the Engineer in charge.(Ground Floor)	Work done upto the Billed Quantity and the Quality is satisfactory

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS BANGALORE

38	Waterproofing of RCC Terrace / podium slab / toilet / utilities / water retaining structure by preparing the surface by chipping and cleaning and Grouting of Honey comb, voids,cracks / construction joints with cement slurry (1kg cement added in 10 ltr of water) added with 100gm of inorganic accelerator, followed by spraying of liquid biological modified alkaline earth silicates @ 0.40 ltr per sqm on whole surface to reduce the micro porosity and allowing it to dry, curing the surface for the silicates to penetrate deeper into the concrete and spraying waterproofing impregnate liquid containing silane and silanol linear copolymer @ 0.50 ltr per sqm and finally applying polymer slurry made out of cross linked acrylic / styrene / butadiene & cement in the ratio of 1:0.1, @0.50kg/sqm on the whole surface, including all labour charges tools and equipments, all complete as per the specification and directions of the Engineer in charge.(Terrace Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
39	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester grade powder of approved quality..complete as per specifications and directions of the Engineer in charge.(Ground floor)	Work done upto the Billed Quantity and the Quality is satisfactory

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

46	Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
51	Fabricating, supplying and erecting M.S. TubularTruss of span upto 10m. The bottom and top member is provided with 50x50x6mm double equal angles, welded back to back and in between top and bottom line, in areas of mid section is provided with 50x50x6mm equal single angle for vertical and inclined members and at supporting ends 40x40x5mm single angle is provided. All the members are welded together with 6mm gusset plate as per Drawing. The entire truss is anchored in RCC column by using 4 Nos. of M.S. anchor bolts at each support, with 10mm thick base plate and shoe plate.The work includes cutting, straightening, placing in position of M.S angle and wleding wherever necessary, and applying one coat of red oxide primer coat to all themembers including cost of all materials, labour charges, and hire charges of machineries for cutting, welding, grinding and erection equipments, with all lead and lift, transportation, etc., complete as per specification and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
53	Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications.(Including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density) MORTH Specification. complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
54	Providing and laying in position plain cement concrete of mix M15 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation,plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

55	Providing and constructing granite / trap / basalt size stone masonry in foundation cement mortar 1:6, stone hammerddressed in courses not less than 20 cms high, bond stones at 2m apart in each course including cost of materials, labour, curing completeas per specifications. complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
58	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness , including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specificaitons. complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
60	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
62	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery Complete as per specifications and the directions of the Engineer-in-charge .	Work done upto the Billed Quantity and the Quality is satisfactory
64	Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per specifications.complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

66	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to I.S : 2185 (Part 1) : 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire chargesof machineries etc., complete as per specifications.complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
67	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications .complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
70	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, inclding cost of materials, labour, curing complete as per specifications. complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
71	Providing external walls with texture finish using approved brand paint, applied uniformly in three coats over one coat of primer including cost of all materials, machineries, labour, transportation, loading and unloading, all lead and lift and all other incidental charges including scaffolding and removing stains, complete as per specifications. complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
74	Providing and fixing for flooring 20mm thick gang saw water cut sadarhalli gray granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of curing - minimum width of 900mm.complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

75	Providing and fixing Vetrified glazed tiles of approved make quality & colour of size 900x900x 12mm thick fixed on bed of 12mm thick cement mortar for flooring ,skirting ad jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spacers at required interval and removing stains etc including Cost of all materials mortar labour etc complete as per specification.complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
76	Providing Ceramic tiles of size 30x30cms 6mm thick of approved make ,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications.complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
77	Providing skirting, dado, rises of steps with colour glazed tiles 30X60 cms 6mm thick with border of size 30 x 10 cms on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
79	Supply and Installation of approved Wooden Floor for Indoor Hall - Maple Flooring with PU Scaler and coat polish 20mm,thickness*60mm width*2000mm, third &better grade treated sleepers of size 30*60mm to be installed 30cm center to center 20mmm professional EPDM rubber pad inclusive of HOM, labour etc. asper the directions of Engineer in charge (Data Rate) complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
80	Fixing of door frames in an existing opening including embedding frame in floor and walls after cutting masonary for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and downsize granite metal painting two coats of coal tar to sides of frame,making good the damages to walls and floor as required and disposal of the debries with lead upto 50 m. including cost of materials, labour, complete as per specifications.complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

81	Providing Honne wood frames of doors, windows, clerestory windows,ventilators and other frames , wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps),but including cost of materials, labour, HOM of machineries complete as per specifications. complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
83	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) Specification .complete as per specifications and directions of the Engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory
87	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications.complete as per specifications and directions of the Engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory
88	PROVIDING TRAPEZOIDAL PROFILED SHEET Providing and installing of pre painted Galvolume iron Trapezoidal profiled sheet of approved make 1060 mm width (1000 mm cover width), 28-30 mm crest height with crest distance of 200 mm c/c with 2 ribs at the centre for stiffening. The total coated thickness (TCT) of the sheet will be 0.47 mm +/- 0.02 mm tolerance Zinc-Alu Alloy coating AZ150 gsm as per ASTM 1397/A755-550 mpa steel grade, 5-7 microns epoxy primer on both side of the sheet and polyester top coat 20-22 microns using self drilling/self tapping screws of 25 mm length, to be fixed over the existing purlins, rafters, channels and trusses.complete as per specifications and directions of the Engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory
89	Applying red lead ready mix priming coat over new steel or other metal surface including preparing the surface after throughly cleaning oil, grease, dirt and other foreign matter, and scoured with wire brushes, fine steel wool, sand papers including cost of materials, labour, complete as per specifications.complete as per specifications and directions of the Engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS BANGALORE

90	Puffed panel (Data Rate).complete as per specifications and directions of the Engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory
135	Fabricating, providing and erecting in position Hot dip galvanized Gate. Using 72x72x4.8 mm Sq. G I Pipe Frame with top pipe bending in heavy duty hydraulic press with sand packing and hot bending to form double arch as per drawing profile, 20mm hot dip galvanized sq.rod for verticals at 150mm c/c , as shown in the drawing including providing hot do galvanized forged ornamental design in between rods and heads at top, middle and bottom. Intermediate supports of 75x12mm and 50x6mm arch bent to hot dip galvanized flats.The work is inclusive of throughing GI, Flat GI Sqm. rods, placing, welding all the joints including grinding, finishing metal patty, painting two coats enamel painting. The rate is inclusive of all materials Like GI Sq. GI Pipe, GI Forged designs etc., heavy duty hinges are made out of 75mm sold sq. block assembled with 20mm du bearing in three places for each flop. Heavy duty locking arrangement of low places including cost of labour, painting, erection charges using hoist pulley cranes, with all lead and lift, loading, trasportation, unloading, scaffolding charges and all other. complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
E1	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc. , including edges including cost of all materials, labour complete as per specificaiton. All terms and conditions are as per Tender Document(Ground Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
E11	Providing supplying and erecting of koira granite of udapeda of 1st layer of stone wall 15cm thickness 46 cm width including dressing cutting ornamental and carving work including cost and conveyance of all material labour HOM lead and lift charges and complete as per drawing and specification and as per direction of engineer in charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
E12	Providing supplying and erection of koira granite of pathma of 2nd layer stone wall of 30 cm height and 40 cm width including dressing cutting ornamental and carving work including cost and conveyance of all material labour HOM lead and lift charges and complete as per drawing and specification and as per direction of engineer in charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS BANGALORE

E13	Providing supplying and erection of koira granite of Kumutham of 3rd layer stone wall of 23 cm height and 36 cm width including dressing cutting ornamental and carving work including cost and conveyance of all material labour HOM lead and lift charges and complete as per drawing and specification and as per direction of engineer in charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
E14	Providing supplying and erection of koira granite of kandam of 4th layer stone wall of 68 cm height and 25 cm width including dressing cutting ornamental and carving work including cost and conveyance of all material labour HOM lead and lift charges and complete as per drawing and specification and as per direction of engineer in charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
E15	Providing supplying and erection of koira granite of Top railing of stone wall of 15 cm thickness and 38 cm width including dressing cutting ornamental and carving work including cost and conveyance of all material labour HOM lead and lift charges and complete as per drawing and specification and as per direction of engineer in charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
E16	Providing supplying and erection of koira granite of stone pillers 137 cm height and 41 cm thickness and 41 cm width including dressing cutting ornamental and carving work including cost and conveyance of all material labour HOM lead and lift charges and complete as per drawing and specification and as per direction of engineer in charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
E17	Providing supplying and erection of koira granite of Karnakadu of stone dooms of 53 cm height and 41 cm thickness and 30 cm width including dressing cutting ornamental and carving work including cost and conveyance of all material labour HOM lead and lift charges and complete as per drawing and specification and as per direction of engineer in charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in